



CR Log of Baseline Changes for Monthly Report

CR #	Affected WBS #'s	CO Title	Date:	Level of Change	Final Cost Impact	Final Schedule Impact	Status
250	1.8.8.2.11, 1.8.8.2.12, 1.8.8.2.15-1.8.8.2.19	FHEP Block Assembly Schedule Adjustments	12/28/2010	L4 (NOVA PM)	\$169.83	none	Approved by PM
248	2.2.1, 2.2.4	Re-plan Batch 2 Near Detector Mineral Oil and Scintillator Blending Tasks	12/20/2010	L4 (NOVA PM)	(\$33,201.16)		Approved by PM
247	2.2.3.5.9, 2.2.3.5.10	Procure Additional Wavelength-Shifting Powders for 16kt-18kt Detector	12/17/2010	L2 (DOE Fermi)	\$0.00		Approved by DOE FPD
245	2.4.3.2	Replan Far Detector PVC Extrusion Production Schedule	12/28/2010	L4 (NOVA PM)	\$33,906.07		Approved by PM
244	2.4.4 and 2.4.5	New QC Impact Tester and New Caster Jack	12/15/2010	L3 (Directorate)	\$255,820.19		Approved by Directorate
243	1.0.1, 2.0.1.2, 2.0.3.2	Schedule Replan for Selected ANU Tasks with Nov10 Baseline Starts	12/14/2010	L4 (NOVA PM)	\$0.00		Approved by DOE FPD
242	2.6.1.3.0.x (new subproject and 5 associated child tasks)	Additional Effort for APD Test Stand	12/10/2010	L4 (NOVA PM)	\$183,208.37		Approved by DOE FPD
241	2.1.5.4.1	Delay Far Detector Assembly Building Outfitting Support Activities	12/7/2010	L4 (NOVA PM)	\$0.00		Approved by DOE FPD

CR #	Affected WBS #'s	CO Title	Date:	Level of Change	Final Cost Impact	Final Schedule Impact	Status
239	Various WBS	Cumulative Change Report for CR239 - Cumulative CR G	12/10/2010	L2 (DOE Fermi)	\$0.00	none	Approved by DOE FPD
237	2.1.7, 2.9.1, 2.9.4	Block Pivoter Schedule and Budget Replan	12/27/2010	L4 (NOVA PM)	\$222,333.00		Approved by DOE FPD
Total Baseline Cost Change this Month					\$662,236.30		