



CR Log of Baseline Changes for Monthly Report

CR #	Affected WBS #'s	CO Title	Date:	Level of Change	Final Cost Impact	Final Schedule Impact	Status
238	2.9.1, 2.9.2, 2.9.3	Schedule Adjustments for Selected Detector Assembly Tasks With Baseline Start Dates in Oct 2010	11/16/2010	L4 (NOVA PM)	\$0.00	none	Approved by DOE FPD
232	2.4.3.1.1, 2.4.3.1.2	Obsolete ND Extrusion Production and Shipping Tasks	11/11/2010	L4 (NOVA PM)	(\$44,020.51)		Approved by DOE FPD
236	WBS 2.1.7.x (new set of activities, new control account and chargeable task code)	Block Pivoter Assembly at Far Detector Site	11/15/2010	L4 (NOVA PM)	\$174,614.74		Approved by DOE FPD
235	1.6.2 and 2.6.2	Front-end Board Schedule Adjustments	11/17/2010	L4 (NOVA PM)	\$13,617.02	none, but see description for further details	Approved by DOE FPD

CR #	Affected WBS #'s	CO Title	Date:	Level of Change	Final Cost Impact	Final Schedule Impact	Status
234	1.0.1, 1.0.2, 1.0.3, 1.6, 1.7, 1.8, 2.0.1.1, 2.0.1.2, 2.0.1.3, 2.0.2.1, 2.0.2.2, 2.0.3.1, 2.0.3.2, 2.0.3.3, 2.0.3.4, 2.0.4, 2.1.1, 2.1.2, 2.1.5, 2.10, 2.2.1, 2.2.2, 2.2.3, 2.2.4, 2.2.5, 2.2.6, 2.4.2, 2.4.3, 2.4.4, 2.4.5, 2.4.6, 2.5.1, 2.5.2, 2.5.3, 2.6.1, 2.6.2, 2.7.1, 2.7.2, 2.7.3, 2.7.5, 2.8.1, 2.8.2, 2.8.3, 2.8.4, 2.8.5, 2.9.1, 2.9.2, 2.9.4 and 2.9.5,	NOvA FY11 rate update	11/11/2010	L4 (NOVA PM)	\$95,648.00	none	Approved by DOE FPD
233	1.0.1, 2.0.1.1, 2.0.1.2, 2.0.3.1	Date Updates for Selected Unstarted ANU Task Sequences Having Baseline Start Dates in Oct 2010	11/12/2010	L4 (NOVA PM)	\$1,725.35		Approved by DOE FPD
231	2.5.3.1.2	Extrusions for Pressure Test Tank Modules	10/25/2010	L4 (NOVA PM)	\$157,921.09		Approved by DOE FPD
216	2.1.2.5.23	Adjust Baseline Date for L.3 Milestone - Final Acceptance/Project Completion - Far Detector Building Construction	11/3/2010	L3 (Directorate)	\$0.00		Approved by DOE FPD
Total Baseline Cost Change this Month					\$399,505.69		