



CR Log of Baseline Changes for Monthly Report

CR #	Affected WBS #'s	CO Title	Date:	Level of Change	Final Cost Impact	Final Schedule Impact	Status
400	2.9.2.3.4, 2.9.2.3.7, 2.9.2.3.8	Far Detector Block Structure Monitoring Equipment Schedule Adjustments	10/13/2011	L4 (NOVA PM)	\$1,015.35	none	Approved by PM
399	2.4.4.5	PVC Tensile Test Technician Labor Reassignment	10/12/2011	L4 (NOVA PM)	\$67,889.53		Approved by PM
398	2.1.5.3.13.2, 2.1.5.3.13.3, 2.1.5.3.14.2	Schedule and Budget Adjustments for Selected Tasks Under Far Detector Building Outfitting - Sept 2011	10/12/2011	L4 (NOVA PM)	\$32,337.33		Approved by PM
397	2.5.3.3.8.1, 2.5.3.3.8.2, 2.5.3.3.8.3 (three new tasks under new subproject activity 2.5.3.3.8)	Precision Cutting of Module Ends	10/7/2011	L4 (NOVA PM)	\$73,412.30		Approved by PM
396	2.5.3.1.22 (new task)	Module Factory QA System - WiFi and Security Upgrade	10/7/2011	L4 (NOVA PM)	\$16,786.35		Approved by PM
395	2.9.2.2.23.5	South Book End Installation at Ash River	10/7/2011	L4 (NOVA PM)	\$35,274.38	npne	Approved by PM
407	2.4.3.2	Add Budget for Supplemental Maintenance at Extrusion Vendor - Sep-Dec 2011	10/20/2011	L3 (Directorate)	\$531,574.47	none	Approved by Directorate

CR #	Affected WBS #'s	CO Title	Date:	Level of Change	Final Cost Impact	Final Schedule Impact	Status
406	2.1.2.5.23 (L3 Milestone)	Date Adjustment for L3 milestone - "Final acceptance/project completion - far detector building construction"	10/20/2011	L3 (Directorate)	\$0.00	none	Approved by Directorate
404	2.6.1, 2.6.2, 2.6.3, 2.7.2	Schedule Adjustments for Selected Electronics and DAQ Tasks - September 2011	10/19/2011	L4 (NOVA PM)	\$6,768.86		Approved by PM
403	2.4.3.x	PVC Extrusion Schedule Replan - Blocks 5-30	10/18/2011	L4 (NOVA PM)	\$27,907.38		Approved by PM
402	2.0.1.1, 2.0.3.2, 2.0.3.3, 2.0.3.4	Schedule Replan for Selected ANU Tasks - September 2011	10/18/2011	L4 (NOVA PM)	\$664.34		Approved by PM
Total Baseline Cost Change this Month					\$793,630.29		