



CR Log of Baseline Changes for Monthly Report

CR #	Affected WBS #'s	CO Title	Date:	Level of Change	Final Cost Impact	Final Schedule Impact	Status
440	2.5.3.2.1.3.4, 2.5.3.2.1.3.5 (new tasks)	Additional Module Factory Space	12/21/2011	L4 (NOVA PM)	\$69,426.85	none	Approved by PM
434	2.1.7.3.14 (new task)	Additional Block Pivoter Assembly Work	12/15/2011	L4 (NOVA PM)	\$16,863.83		Approved by PM
433	2.2.1, 2.2.2, 2.2.4, 2.2.5, 2.2.6	Labor and Consumables Budget and Schedule Adjustments for Scintillator Blending, Delivery, and QC Tasks	12/30/2011	L4 (NOVA PM)	(\$137,214.18)		Approved by PM
432	1.0.1, 2.0.1.1, 2.0.1.2, 2.0.3.2, 2.0.4	Schedule Replan for Selected ANU Tasks - November 2011	12/31/2011	L4 (NOVA PM)	(\$2,010.69)	slight delay in forecast end of accel shutdown	Approved by PM
431	2.7.2, 2.7.3	Selected DAQ Hardware and Integration Schedule and Budget Adjustments	12/21/2011	L4 (NOVA PM)	\$12,827.08	none	Approved by PM
429	2.6.3.3	Schedule Adjustments for Power Distribution System Cables and Stands	12/5/2011	L4 (NOVA PM)	\$0.00		Approved by PM
428	2.1.5.3.19 (new subproject task) and 3 subtasks	Far Detector Building Exterior Signage	12/15/2011	L4 (NOVA PM)	\$26,631.02		Approved by PM

CR #	Affected WBS #'s	CO Title	Date:	Level of Change	Final Cost Impact	Final Schedule Impact	Status
427	2.5.1, 2.5.2, 2.5.3	Schedule Adjustments for Module Parts Deliveries and Assembly	12/21/2011	L4 (NOVA PM)	\$43,153.95	affects start date of block 1 module assembly	Approved by PM
424	2.0.3.1.1	NuMI Kicker Charging Supply Budget Update	12/1/2011	L4 (NOVA PM)	\$85,867.51	none	Approved by PM
420	2.6.1 and 2.6.4	Additional Recommended APD Testing and Reviews	12/14/2011	L4 (NOVA PM)	\$205,343.70	possible impact on date when prod. APDs available	Approved by PM
Total Baseline Cost Change this Month					\$320,889.07		