



W.B.S 2.9 Far Detector Assembly

June 5, 2007

Patrick T. Lukens
Fermilab




Overview

- Far Detector Assembly Subproject deliverables
 - Prepare the Ash River detector hall for assembly and operation of the Far Detector
 - Provide support systems - scintillator distribution, local electrical power distribution
 - Provide all tooling needed for detector assembly
 - Assemble the detector modules into blocks - final configuration
 - Support the “outfitting” of the detector
 - Filling modules with scintillator
 - Installation of readout electronics



Organization

W.B.S. 2.9 - Far Detector Assembly Organization Chart




- Coordination takes place at weekly meetings (FNAL, conference phone)
- Value Engineering occurs in these meetings
 - Regular internal reviews are held to evaluate technical decisions



2.9.1 Mechanical Systems

- This task consists of the tooling needed to assemble the detector
 - Lifting fixtures
 - Adhesive dispenser for gluing modules
 - Block pivoter table for handling full blocks
- Most activity for this task is based at ANL and FNAL.
- Most of our mechanical engineering needs are here.




Lifting Fixture for 32 channel module



2.9.1 Mechanical Systems

- Most mechanical systems tasks are planned to occur early in the project
- Designs, fabrications, and commissioning can occur at ANL/FNAL
 - Used on the assembly “dry runs” at ANL
- Operation should be well understood before the systems are needed.




Adhesive Dispenser
concept



2.9.1 Mechanical Systems

- After commissioning to the extent possible, the tooling will be shipped to the Ash River site.
 - Some commissioning will be a challenge, due to space limitations.



Block Pivoter Table



2.9.2 Detector Infrastructure

- This task covers the miscellaneous items needed to support operation of the far detector.
 - Local electrical power distribution
 - Cosmic ray shield wall
 - Machine shop
 - Furnishing and power for the control room, office area
 - Safety equipment



2.9.3 Scintillator Filling Equipment

- The scintillator filling equipment is the responsibility of Indiana University.
 - Includes specification of the piping system
- The system is being designed to deliver well measured, temperature controlled scintillator to the modules after they are in place.
- Delivery equipment, conditioning equipment and control schemes will all be tested at I.U., well before they are needed at Ash River.



2.9.4 Block Assembly

- Block assembly consists mostly of the labor needed to assemble 38 blocks out of 14,136 modules.
 - Current constraints limit this activity to 130 calendar weeks.
- The beginning of this activity is determined by the building readiness.
- After that, this is the project critical path.
- At peak, we estimate 29 FTE effort in assembly, filling and outfitting.



Conclusions

- The Task of the Far Detector Assembly Subproject
 - Assemble 32 channel modules into the full 18 kton detector
 - Provide the liquid scintillator delivery system
 - Fill the modules with scintillator
 - Provide support for the electronics installation
 - Hand over a complete detector to operations



The Program

- Details of the subproject follow:
 - IPND and FD Prototypes – Karen Kephart (20 min.)
 - Mechanical Structure - Vic Guarino (30 min.)
 - 2.9.1 Mechanical Systems - Vic Guarino (20 min.)
 - 2.9.1.4 Block Pivoter - Dave Pushka (20 min.)
 - 2.9.2 Detector Infrastructure - Bill Miller (20 min.)
 - 2.9.3 Scintillator Filling Equipment - Jim Musser (30 min.)
 - 2.9.4 Block Assembly and Installation - Bill Miller (30 min.)