

NOvA Contingency Use Plan (updated version for May 2012 IPR)					
(Sorted by expected decision date, Project Manager's estimate)					
Priority	Item Type	Item Description	Current Cost Estimate (K\$) (does not include contingency)	Current Decision Date Estimate	Comments (blue comments are new for this IPR)
	Detector	Build a new Near Detector with identical thick plastic as Far Detector	1,000	already decided before last IPR in August 2011, cost still being assessed	Size & cost depends on size of cavern on next line. Size now known to be 3 x 3 modules. Basic parts exist as rejects from Ash River module failures. Some additional assembly costs ~ 300 K\$, 1/4 of Far blocks, but 6 of them (Now perhaps only 5-6 blocks since more mass)
	Detector	Design to increase transverse size of Near Detector Cavern	300	Not needed, 1/1/2012	
	Detector	RFP for larger Near Detector Cavern once design in hand	500	rejected, 1/1/2012	not needed
	Detector	Add 2nd Near Cavern to RFP as an option	-	Done, 12/1/2011	would be a duplicate of 1st cavern
	Detector	Recover Far Detector 30th block (then close to 15 kt)	5,000	1-Aug-12	All \$ for 30th block now removed from schedule. Price is calculated from MIE Detector total / 29 blocks. Decision Date stems from need to buy Kururay fiber in Summer 2012. Early decision date implies the most likely decision is to reject this item. Fiber cost for 1 block is about 500K\$, so don't have to bite it all off, but if we buy the fiber and don't build the block...
	Detector	Add additional 6" of Barite shielding over Far Detector	500	1-Aug-12	Need input from a fully instrumented prototype Near Detector. Will get this data from new APDs running on the prototype Near Detector this summer.
	Detector	Exercise Option for 2nd Near Cavern	3,500	1-Oct-12	Cheaper than the 1st cavern, no mobilization overheads, cost dominated by excavation. This price is unchanged but is now the sum of the excavation and outfitting bid from the selected Cavern contractor.
	Detector	Build a 2nd Near Detector for short baseline oscillations	500	1-Oct-12	Proponents opt for cheapest option: to re-use the prototype Near Detector, then only installation costs.
	Detector	Build SciNOvA front end for Near Detector	150 - 2500	1-Oct-12	Proponents will pursue NSF funding in early Fall 2012 except for installation costs (estimated at 150 K\$)
	Detector	Build a testbeam module of the NOvA detector	500	1-Apr-13	Proponents are doing simulations on the required size. 1x 1 module or 2 x 2? Probably only 3 or 4 blocks long. Basic parts exist as rejects from Ash River module failures. Assembly must follow assembly of KPP Near Detector, therefore decide when Near Detector is done.
	Detector	Build additional Far Detector mass, up to 3 additional kt (10,000 K\$ per kt)	10,000	rejected, 4/1/2012	I can't imagine doing any more than recovering the 30th block

NOvA Contingency Use Plan (updated version for August 2011 IPR)					
(Sorted by expected decision date, Project Manager's estimate)					
Priority	Item Type	Item Description	Estimate (K\$) (does not include	Current Decision Date Estimate	comments
	Detector	Build a new Near Detector with identical thick plastic as Far Detector	1,000	already decided, cost not well known	Size & cost depends on size of cavern on next line. Basic parts exist as rejects from Ash River module failures? Some additional assembly costs ~ 300 K\$, 1/4 of Far blocks, but 6 of them
	Detector	Design to increase transverse size of Near Detector Cavern	300	ASAP	waiting for simulation
	Detector	RFP for larger Near Detector Cavern once design in hand	500	1-Dec-11	18 weeks to complete new design
	Detector	Add 2nd Near Cavern to RFP as an option	-	1-Dec-11	would be a duplicate of 1st cavern
	Detector	Exercise Option for 2nd Near Cavern	3,500	1-Aug-12	Cheaper than the 1st cavern, no mobilization overheads, cost dominated by excavation.
	Detector	Build a 2nd Near Detector for short baseline oscillations	500	1-Aug-12	cheapest option is to re-use the prototype Near Detector, then only installation costs
	Detector	Build SciNOvA front end for Near Detector	3,000	1-Aug-12	
	Detector	build a testbeam module of the NOvA detector	500	1-Aug-12	Basic parts exist as rejects from Ash River module failure?
	Detector	Recover Far Detector 30th block (then close to 15 kt)	1,100	1-Aug-12	900 K\$ PVC, 200K\$ module assembly, rest of parts are still in schedule / under contract
	Detector	Add additional 6" of Barite shielding over Far Detector	500	1-Aug-12	Need input from a fully instrumented prototype Near Detector
	Detector	Build additional Far Detector mass, up to 3 additional kt (7.300 K\$ per kt)	7,300	1-Aug-12	Would need additional fiber, scintillator, PVC, modules, electronics, & assembly
Total:			18,200		

NOvA Contingency Use Plan (this version from August 2010 IPR)					
( sorted by Project Manager Priority as of August 2010)					
Priority	Item Type	Item Description	Current Cost Estimate (K\$)	Current Decision Date Estimate	Status in August 2011
0	Detector	Full mock up of Near Detector in the new	258	11-Jan-2010	done
0	Accelerator	Build more Recycler Quads	100	2-Jun-2010	done
0	Accelerator	Larger water chiller for NuMI	50	15-Jul-2010	done
1	Detector	Pay to store mixed scintillator, buffer in	400	1-Oct-2010	done
1	Detector	Build additional Near Detector	3,060	1-Oct-2010	will build
1	Detector	Build an additional FHEP block	1,780	1-Oct-2010	decided NOT to do this
2	Accelerator	Recommission Fermilab long beam tube	150	ASAP	abandoned
2	Detector	Design access around Pivoter at Ash River using commercially available powered	1,500	1-Aug-2010	done
3	Detector	Build additional Far Detector mass, up to 4 additional kt	38,000	01-Dec-2010 for waveshifters	purchased waveshifters, delivered in May 2011
				01-July-2011 for other parts	dates have slipped, evaluating
3	Accelerator	Solid state upgrade to the Booster RF system	6,000	1-Jan-2011	now part of Fermilab's Proton Improvement Plan
4	Detector	Enlarge Near Detector cavern by a factor of about 2 and instrument 2nd Near Detector	3,275	1-Jan-2011	Plans are now more complicated, wider 1st Near, 2nd Near also considered
4	Accelerator	RFQ as first section of Linac	700	1-Oct-2010	now part of Fermilab's Proton Improvement Plan
5	Detector	Add additional Barite shielding over Far	500	1-Mar-2011	still active
5	Accelerator	Add a 20th Booster RF cavity	800	?	now part of Fermilab's Proton Improvement Plan
10	Accelerator	Increase Main Injector cooling ponds	8,000	1-Mar-2011	under study by Laboratory
Total:			64,573		