



CR Log of Baseline Changes for Monthly Report

CR #	Affected WBS #'s	CO Title	Date:	Level of Change	Final Cost Impact	Final Schedule Impact	Status
640	2.6.2 and 2.6.3	Add Budget and Tasks Related to Certain Near Detector Electronics Final Designs	5/8/2013	L3 (Directorate)	\$371,993.00	none	Approved by Directorate
638	2.2.1.5.4, 2.2.2.5.4, 2.2.2.6	Replan FY13/FY14 Mineral Oil and Pseudocumene Production, Delivery and QA/QC Tasks	4/28/2013	L4 (NOVA PM)	\$4.67		Approved by PM
637	2.8.3.5 (new task)	Near Detector Scintillator Fill Machine Refurbishment	4/17/2013	L4 (NOVA PM)	\$17,812.00		Approved by PM
636	2.5.3.3.3.14-2.5.3.3.3.21, 2.5.3.3.3.23-2.5.3.3.3.28, 2.5.3.3.3.32-2.5.3.3.3.39	Replan Near Detector Module Production and Shipping Schedule	4/24/2013	L4 (NOVA PM)	\$9,445.00	Adjust ND modules for later completion of 2nd half	Approved by PM
Total Baseline Cost Change this Month					\$399,254.67		