



CR Log of Baseline Changes for Monthly Report

CR #	Affected WBS #'s	CO Title	Date:	Level of Change	Final Cost Impact	Final Schedule Impact	Status
643	2.8.4.7 (new subproject task); 2.8.4.7.1 thru 2.8.4.7.5 new tasks)	Add Tasks and Budget for Near Detector Electronics Installation Support	6/12/2013	L4 (NOVA PM)	\$40,342.00	none	Approved by PM
641	2.4.4.15 (new task)	Extrusion QC and Documentation - Add Supplemental Contract Labor for QC Closeout	6/3/2013	L4 (NOVA PM)	\$20,190.00		Approved by PM
Total Baseline Cost Change this Month					\$60,532.00		